2017 CT6 – PLUG-IN

adillac **Pre-Delivery Inspection Form**

Vehicle Identification Number

Dealer/BAC Code

Repair Order #

Stock #

Remove wristwatches, jewelry, cell phones, etc., and cover belt buckles to prevent damage to the vehicle.

Deficiencies must be called to Service Management's attention. Inspect, perform, verify proper operation, assembly, fit and routing of the following.

Initial Preparation:

- □ Leave door edge protection and other shipping/storage materials on until customer delivery
- □ Adjust tires to pressures specified on the Certification/Tire Label. Do NOT relearn the Tire Pressure Monitoring System. Record adjusted results. °C

Temperature: °F

Tires: LF_ ___ RF____ LR_ RR

Spare ____ (if equipped)

□ Install loose shipped parts and all accessories (torque as needed)

Interior:

- Power mirrors (if equipped)
- □ Seats, all: Check material, operation and that removable seats are properly secured
- □ Seat belts, all: material, operation, routing and latches
- Displays, gauges, interior and exterior lights

Exterior:

- Doors, locks, all keys/fobs and keyless entry system
- Check child safety door/window locks are in normal (unlocked) position (if equipped)
- Fit/Function removable top/panel convertible top (if equipped)
- □ Fit/function/retention of parts such as bumpers, moldings, grille, emblems, doors, deck lid, hood, fuel door and cap, tailgate, liftgate and hatches, sunroof (if equipped)
- Check antenna mast installation

Under Hood:

- Remote hood release. latch and hood safety latch
- Check condition and charge 12V battery using PDI Mode on the EL-50313 battery tester/charger (Midtronics GR8). Attach print out to repair order. See TSB 03-06-03-004 for additional information.
- □ Hoses, lines, cables and wire attachments are free of kinks and clear of any moving/hot parts
- □ Hoses, clamps, pipes, fittings, seals, and gaskets for seepage and proper connection
- □ Fluid levels: Add as required

Under Vehicle:

- Visually inspect underbody; check all fluid systems for leaks
- □ Brake/fuel lines secured in clips

Road Test: ODOMETER:

Before _ After __


Before, during and after this test, check all standard equipment, options and accessories for proper operation, as applicable. Drive on a legal roadway with road conditions permitting. Evaluate the following:

- Check Automatic Transmission Shift lock control
- Check electronic steering column lock (PEPS vehicles only) (if equipped)
- □ Remote start (if equipped)
- Engine Performance: Cold start, idle quality
- Forward Collision Alert, Front and Rear Parking Assist, Lane Departure Warning, Side Blind Zone Alert, Lane Change Alert, Rear Cross Traffic Alert, Safety Seat Alert, Rear Vision Camera (if equipped)
- □ Front and rear HVAC system controls, blower(s), heater, A/C, front defroster and rear defogger
- □ Electronic compass for function. Set to correct zone and calibrate (if equipped)
- Regular and steering wheel controls for radio, CD, MP3, XM, RSA, RSE and NAV (if equipped)
- Steering wheel center position
- Steering for leads, pulls, vibration at idle, vibration while driving
- □ Wipers, delay, RainSense and washers, front and rear (if equipped)
- Brakes for noise, pulls, vibration or shudder at both high and low speeds Unusual wind noise
- Unusual noise/vibration/squeak/rattle Cruise/adaptive cruise (if equipped)
- Transmission shifter, clutch, noise, shift smoothness
- □ Engine performance: Hot start, idle quality
- Check for MIL, SES, SVS, and any
- warning lights

OnStar: Verify Hot Spot (if equipped)

- □ Verify OnStar indicator light is green
- □ Wi-Fi® broadcast check Press the OnStar "Voice Command" button and say "Wi-Fi® Settings"
- Using the information on the screen connect a device, using a Wi-Fi® enabled device (e.g. smartphone), verify that you can connect to vehicle's Hot Spot

Note: You do not need to press the Blue OnStar button. The Demo message will continue to play during each ignition cycle until a customer purchases the vehicle and an Online Enrollment is submitted by the selling Dealer.



- Initial Preparation Plug in the dealer charge cord. Charge Hybrid battery to 100% on initial receipt at the dealer from delivery truck.
- Interior Place the hang-tag for hood release operation onto the hood release handle.
- Interior Place cleaning cloth (from loose shipped parts) in Integrated Center Stack behind the faceplate
- (if equipped). Otherwise, place in glovebox. <u>Road Test</u> Verify operation of all the ESS 1 & ESS 2 Safety features (if equipped).
- Road Test Operate the Temporary Regan on Demand paddle while in Drive. Shift to Manual and operate the Permanent Regen on Demand through the 4 coast deceleration levels (M1, M2, M3, M4). □ Note - Take the charge cord instructions out of
- package & place with delivery information to be presented to the customer.
- Final Inspection & Prep Verify charge operation using 120V charge cord provided with the vehicle verify LEDs and horn chirp - stow the 120V charge cord.
- Final Inspection & Prep Due to normal daily & seasonal temperature changes, tire pressures MUST be rechecked at the time of delivery. Consult Tire Loading Label Recommended Cold Tire Inflation Pressure.

Final Inspection & Preparation:

Perform just prior to delivery.

- Interior: Remove protective coverings. Clean as required: seats, headliner, kick panels, carpets, console, instrument panel, moldings and hard trim
- Install and secure the floor mat retainers to the carpet side retainers (if equipped)
- □ Check heated/cooled seats/steering wheel (if equipped)
- Set NAV to correct region (if required)
- Exterior wash and dry. Check for water leaks
- □ Check paint finish for dents, dings, chips, scratches, or blemishes, Repair,
- Reset fuel economy readings (MPG and EV Range gage values)
- Set clock/calendar to local time
- □ Using a clean cloth, clean the wiper blades using GM Optikleen windshield washer fluid, if necessary
- □ Thoroughly clean all glass surfaces, use plain water on interior glass
- Recheck tire pressures (Including spare, if equipped) and 12V battery condition (using EL50313 battery tester/charger PDI Mode)
- Check Investigate Vehicle History (IVH) for required field actions. All open field actions must be completed prior to vehicle delivery

Certification: I certify that this Pre-Delivery Inspection has been completed by: