



# 2017 Corvette CHEVROLET Pre-Delivery Inspection Form

Vehicle Identification Number \_\_\_\_\_

Dealer/BAC Code \_\_\_\_\_

Stock # \_\_\_\_\_ Repair Order # \_\_\_\_\_

**Remove wristwatches, jewelry, cell phones, etc., and cover belt buckles to prevent damage to the vehicle.**

Deficiencies must be called to Service Management's attention. Inspect, perform, verify proper operation, assembly, fit and routing of the following.

## Initial Preparation:

- ☐ Leave door edge protection and other shipping/storage materials on until customer delivery
- ☐ Adjust tires to pressures specified on the Certification/Tire Label. Do NOT relearn the Tire Pressure Monitoring System. Record adjusted results.

**Temperature:** \_\_\_\_\_ °F \_\_\_\_\_ °C

**Tires:** LF \_\_\_\_\_ RF \_\_\_\_\_ LR \_\_\_\_\_ RR \_\_\_\_\_

- ☐ Install loose shipped parts and all accessories (torque as needed)

## Interior:

- ☐ Power mirrors (if equipped)
- ☐ Seats, all: Check material, operation and that removable seats are properly secured
- ☐ Seat belts, all: material, operation, routing and latches
- ☐ Displays, gauges, interior and exterior lights

## Exterior:

- ☐ Doors, locks, all keys/fobs and keyless entry system
- ☐ Fit/Function removable top/panel convertible top (if equipped)
- ☐ Fit/function/retention of parts such as bumpers, moldings, grille, emblems, doors, deck lid, hood, fuel door and cap, tailgate, liftgate and hatches, sunroof (if equipped)

## Under Hood:

- ☐ Remote hood release, latch and hood safety latch
- ☐ Check condition and charge **12V** battery using **PDI Mode** on the EL-50313 battery tester/charger (Midtronics GR8). Attach print out to repair order. See TSB 03-06-03-004 for additional information.
- ☐ Hoses, lines, cables and wire attachments are free of kinks and clear of any moving/hot parts
- ☐ Hoses, clamps, pipes, fittings, seals, and gaskets for seepage and proper connection
- ☐ Fluid levels: Add as required

## Under Vehicle:

- ☐ Visually inspect underbody; check all fluid systems for leaks
- ☐ Brake/fuel lines secured in clips

## Road Test:

### ODOMETER:

**Before** \_\_\_\_\_ **After** \_\_\_\_\_

Before, during and after this test, check all standard equipment, options and accessories for proper operation, as applicable. Drive on a legal roadway with road conditions permitting. Evaluate the following:

- ☐ Check Automatic Transmission Shift lock control
- ☐ Check electronic steering column lock (PEPS vehicles only) (if equipped)
- ☐ Remote start (if equipped)
- ☐ Engine Performance: Cold start, idle quality
- ☐ Safety Systems: Camera Vision Systems (if equipped)
- ☐ Front and rear HVAC system controls, blower(s), heater, A/C, front defroster and rear defogger
- ☐ Electronic compass for function. Set to correct zone and calibrate (if equipped)
- ☐ Regular and steering wheel controls for radio, CD, MP3, XM, RSA, RSE and NAV (if equipped)
- ☐ Steering wheel – center position
- ☐ Steering for leads, pulls, vibration at idle, vibration while driving
- ☐ Wipers, delay, and washers, front and rear (if equipped)
- ☐ Brakes for noise, pulls, vibration or shudder at both high and low speeds
- ☐ Unusual wind noise
- ☐ Unusual noise/vibration/squeak/rattle
- ☐ Cruise/adaptive cruise (if equipped)
- ☐ Transmission shifter, clutch, noise, shift smoothness
- ☐ Engine performance: Hot start, idle quality
- ☐ Check for MIL, SES, SVS, and any warning lights

### OnStar: Verify Hot Spot (if equipped)

- ☐ Verify OnStar indicator light is green
- ☐ Wi-Fi® broadcast check – Press the OnStar "Voice Command" button and say "Wi-Fi® Settings"
- ☐ Using the information on the screen connect a device, using a Wi-Fi® enabled device (e.g. smartphone), verify that you can connect to vehicle's Hot Spot

**Note:** You do not need to press the Blue OnStar button. The Demo message will continue to play during each ignition cycle until a customer purchases the vehicle and an Online Enrollment is submitted by the selling Dealer.

## Special Inspection Items

- ☐ **Note** – Z06 models with the J56 brake system may be delivered with additional brake cooling ducts and metal wheel blocking rings. The parts are intended for track use only. Please review latest bulletin 16-NA-363.
- ☐ **Exterior** – Please review latest bulletin 16-NA-201 for information regarding new shipping process for loose shipped parts and ground affects.
- ☐ **Exterior** – Please use caution when drilling holes for the (RPO CFZ or CFV) rocker moldings on automatic transmission equipped Z06/Z07s. Refer to Global Connect message GCUS-14-441.
- ☐ **Exterior – (RPO CFZ, PERFORMANCE PACKAGE-CARBON FIBER) DO NOT** install the larger front end caps for the front fascia's lower splitter and the clear center bridge for the rear spoiler. These parts are intended for track events only and should be installed by the customer.
- ☐ **Exterior – (RPOs CFZ and CFV)** Install front fascia splitter, rocker moldings and rear spoiler end wicker bills. Refer to latest bulletin 16-NA-330.
- ☐ **NEW Under the Hood** – Listen to the engine's supercharger idler pulley for a scraping noise. Refer to PIP5492 for additional information.

## Final Inspection & Preparation:

Perform just prior to delivery.

- ☐ Interior: Remove protective coverings to make sure no plastic is left attached to trim pieces. Clean as required: seats, headliner, kick panels, carpets, console, instrument panel, moldings and hard trim
- ☐ Install and secure the floor mat retainers to the carpet side retainers (if equipped)
- ☐ Check heated/cooled seats/steering wheel (if equipped)
- ☐ Set NAV to correct region (if required)
- ☐ Exterior wash and dry. Check for water leaks
- ☐ Check paint finish for dents, dings, chips, scratches, or blemishes. Repair.
- ☐ Reset fuel economy readings
- ☐ Set clock/calendar to local time
- ☐ Using a clean cloth, clean the wiper blades using GM Optikleen windshield washer fluid, if necessary
- ☐ Thoroughly clean all glass surfaces, use plain water on interior glass
- ☐ Recheck tire pressures (Including spare, if equipped) and **12V** battery condition (using EL50313 battery tester/charger **PDI Mode**)
- ☐ Check Investigate Vehicle History (IVH) for required field actions. All open field actions must be completed prior to vehicle delivery

Certification: I certify that this Pre-Delivery Inspection has been completed by:

\_\_\_\_\_  
Technician (Print Name)

\_\_\_\_\_  
Service Manager (Signature)

File With Repair Order

\_\_\_\_\_  
Date

052417 r1.6

Page 1 of 1