

Certification: I certify that this Pre-Delivery Inspection has been completed by:

Technician (Print Name)

Vehicle Identification Number

Dealer/BAC Code

	Stock #_	
Remove wristwatches, jewelry, cel	I phones, etc., and cover belt buckles to	prevent damage to the vehicle.
Deficiencies must be called to Service Management's attention. Inspect, perform, verify proper operation, assembly, fit and routing of the following.		
Initial Preparation:	Road Test:	Special Inspection Items
 Leave door edge protection and other 	ODOMETER:	□ <u>Initial Prep</u> – Remove protective film bumper
shipping/storage materials on until	Before After	covers. If the film covers are not removed & left
customer delivery	Before, during and after this test, check all	in sunlight, the adhesive backing could transfer to the bumper surface. Refer to latest bulletin
 Adjust tires to pressures specified on the 	standard equipment, options and accessories	08-08-51-003.
Certification/Tire Label. Do NOT relearn	for proper operation, as applicable.	□ <u>Interior</u> – Set NAV radio to the correct region.
the Tire Pressure Monitoring System.	Drive on a legal roadway with road conditions	NAV Map data is loaded into internal memory hard disc drive from factory (if equipped).
Record adjusted results. Temperature: "F °C"	permitting. Evaluate the following:	□ <u>Interior</u> – Vehicles ordered with RPO 5H1 (Two
•	☐ Check Automatic Transmission Shift lock	Extra Keys); the keys are to be programed per
Tires: LF RF LR RR	control	instruction sheet # 4709812A. Key & transmitter programming are not a warranty item.
Spare (if equipped)	Check electronic steering column lock	☐ Final Inspection & Prep — Verify fuel cap is fully
Install loose shipped parts and all	(PEPS vehicles only) (if equipped)	installed. Tighten cap clockwise until the click is
accessories (torque as needed)	Remote start (if equipped)Engine Performance: Cold start, idle	heard. Final Inspection & Prep – Due to normal daily
Interior:	quality	& seasonal temperature changes, tire pressures
Power mirrors (if equipped)	☐ Forward Collision Alert, Front and Rear	MUST be rechecked at time of delivery. Consult
☐ Seats, all: Check material, operation and	Parking Assist, Lane Departure Warning,	Tire Loading Label Recommended Cold Tire
that removable seats are properly secured	Side Blind Zone Alert, Lane Change Alert,	Inflation Pressure. Final Inspection & Prep – Remove the driver's
 Seat belts, all: material, operation, routing and latches 	Rear Cross Traffic Alert, Safety Seat Alert,	door edge guard and siding door edge guard.
☐ Displays, gauges, interior and exterior	Rear Vision Camera (if equipped)	Guards are installed for shipping protection only.
lights	 Front and rear HVAC system controls, 	If edge guards are not removed, adhesive backing can transfer onto paint finish.
-	blower(s), heater, A/C, front defroster and	☐ Final Inspection & Prep - Vehicle build with
Exterior: ☐ Doors, locks, all keys/fobs and keyless	rear defogger	Duramax Diesel engine (RPOs LWN) only.
entry system	☐ Electronic compass for function. Set to	Diesel Exhaust Fluid (DEF) MUST be filled at the time of Pre-Delivery Inspection. Refer to the
☐ Check child safety door/window locks are	correct zone and calibrate (if equipped) Regular and steering wheel controls for	Duramax Diesel Owner Manual supplement.
in normal (unlocked) position (if equipped)	radio, CD, MP3, XM, RSA, RSE and NAV	Final Inspection & Proparation:
☐ Fit/Function removable top/panel	(if equipped)	Final Inspection & Preparation: Perform just prior to delivery.
convertible top (if equipped)	☐ Steering wheel – center position	☐ Interior: Remove protective coverings.
□ Fit/function/retention of parts such as	☐ Steering for leads, pulls, vibration at idle,	Clean as required: seats, headliner, kick
bumpers, moldings, grille, emblems, doors,	vibration while driving	panels, carpets, console, instrument panel,
deck lid, hood, fuel door and cap, tailgate,	 Wipers, delay, RainSense and washers, 	moldings and hard trim
liftgate and hatches, sunroof (if equipped)	front and rear (if equipped)	☐ Install and secure the floor mat retainers to
□ Check antenna mast installation	☐ Brakes for noise, pulls, vibration or	the carpet side retainers (if equipped)
Under Hood:	shudder at both high and low speeds	☐ Check heated/cooled seats/steering wheel
☐ Remote hood release, latch and hood	Unusual wind noise	(if equipped)
safety latch	 Unusual noise/vibration/squeak/rattle Cruise/adaptive cruise (if equipped) 	Set NAV to correct region (if required) Tytorian week and dry. Charle for water
Check condition and charge 12V battery	☐ Transfer case operation, all ranges (if	 Exterior wash and dry. Check for water leaks
using PDI Mode on the EL-50313 battery tester/charger (Midtronics GR8). Attach	equipped)	Check paint finish for dents, dings, chips,
print out to repair order. See TSB 03-06-	☐ Transmission shifter, clutch, noise, shift	scratches, or blemishes. Repair.
03-004 for additional information.	smoothness	□ Reset fuel economy readings
☐ Hoses, lines, cables and wire attachments	 Engine performance: Hot start, idle quality 	☐ Set clock/calendar to local time
are free of kinks and clear of any	□ Check for MIL, SES, SVS, and any	☐ Using a clean cloth, clean the wiper blades
moving/hot parts	warning lights	using GM Optikleen windshield washer
☐ Hoses, clamps, pipes, fittings, seals, and	OnStar: Verify Hot Spot (if equipped)	fluid, if necessary
gaskets for seepage and proper	 Verify OnStar indicator light is green 	☐ Thoroughly clean all glass surfaces, use
connection	□ Wi-Fi® broadcast check – Press the	plain water on interior glass
☐ Fluid levels: Add as required	OnStar "Voice Command" button and say	Recheck tire pressures (Including spare, if
<u>Under Vehicle:</u>	"Wi-Fi® Settings"	equipped) and 12V battery condition (using EL50313 battery tester/charger PDI
□ Visually inspect underbody; check all fluid	Using the information on the screen	(using EL50313 battery tester/charger PDI Mode)
systems for leaks	connect a device, using a Wi-Fi® enabled	□ Check Investigate Vehicle History (IVH) for
☐ Brake/fuel lines secured in clips	device (e.g. smartphone), verify that you can connect to vehicle's Hot Spot	required field actions. All open field actions
	Note: You do not need to press the Blue OnStar button.	must be completed prior to vehicle delivery
	The Demo message will continue to play during each	, ,
	ignition cycle until a customer purchases the vehicle and	
	an Online Enrollment is submitted by the selling Dealer.	

Date