

## 2017 Low Cab Forward 3500-5500 Pre-Delivery Inspection Form

Vehicle Identification Number

Dealer/BAC Code

Stock #\_\_\_\_\_ Repair Order #\_

| Remove wristwatches, jewelry, o  | cell phones, etc., and cover belt buckles to   | prevent damage to the vehicle.                 |
|--|--|--|
| Deficiencies must be called to Service Mana  | gement's attention. Inspect, perform, verify proper operatio   | n, assembly, fit and routing of the following. |
| Initial Preparation:  □ Leave door edge protection and other shipping/storage materials on until customer delivery  □ Adjust tires to pressures specified on the Certification/Tire Label. Do NOT relearn the Tire Pressure Monitoring System. Record adjusted results.  Temperature:°F °C  Tires: LF RF LR RR Spare (if equipped)  □ Install loose shipped parts and all accessories (torque as needed)  Interior:  □ Power mirrors (if equipped)  □ Seats, all: Check material, operation and that removable seats are properly secured Seat belts, all: material, operation, routing and latches  □ Displays, gauges, interior and exterior lights  Exterior:  □ Doors, locks, all keys/fobs and keyless entry system  □ Check child safety door/window locks are in normal (unlocked) position (if equipped)  □ Fit/Function removable top/panel convertible top (if equipped)  □ Fit/function/retention of parts such as bumpers, moldings, grille, emblems, doordeck lid, hood, fuel door and cap, tailgate, liftgate and hatches, sunroof (if equipped)  □ Check antenna mast installation  Under Hood:  □ Remote hood release, latch and hood safety latch  □ Check condition and charge 12V battery using PDI Mode on the EL-50313 battery tester/charger (Midtronics GR8). Attach print out to repair order. See TSB 03-06-03-004 for additional information.  □ Hoses, lines, cables and wire attachments are free of kinks and clear of any moving/hot parts  □ Hoses, clamps, pipes, fittings, seals, and | Road Test: ODOMETER: Before After Before, during and after this test, check all standard equipment, options and accessories for proper operation, as applicable. Drive on a legal roadway with road conditions permitting. Evaluate the following:  Check Automatic Transmission Shift lock control  Check electronic steering column lock (PEPS vehicles only) (if equipped)  Remote start (if equipped)  Engine Performance: Cold start, idle quality  Forward Collision Alert, Front and Rear Parking Assist, Lane Departure Warning, Side Blind Zone Alert, Lane Change Alert, Rear Cross Traffic Alert, Safety Seat Alert, Rear Vision Camera (if equipped)  Front and rear HVAC system controls, blower(s), heater, A/C, front defroster and rear defogger  Electronic compass for function. Set to correct zone and calibrate (if equipped)  Regular and steering wheel controls for radio, CD, MP3, XM, RSA, RSE and NAV (if equipped)  Steering wheel — center position  Steering wheel — center position  Steering for leads, pulls, vibration at idle, vibration while driving  Wipers, delay, RainSense and washers, front and rear (if equipped)  Brakes for noise, pulls, vibration or shudder at both high and low speeds  Unusual wind noise  Unusual vind noise  Unusual vind noise  Transfer case operation, all ranges (if equipped)  Transmission shifter, clutch, noise, shift smoothness | •  |
| moving/hot parts   | warning lights   |  |
| Certification: I certify that this Pre-Delivery In   |  |  |
| Technician (Print Name)  | Service Manager (Signature) File With Repair Order   | Date 042517 r1.4 Page 1 of 1                   |