2017 Trax

°С

°F

CHEVROLET **Pre-Delivery Inspection Form**

Vehicle Identification Number

Stock #

_____ Repair Order #_

Remove wristwatches, jewelry, cell phones, etc., and cover belt buckles to prevent damage to the vehicle.

Deficiencies must be called to Service Management's attention. Inspect, perform, verify proper operation, assembly, fit and routing of the following.

Initial Preparation:

- □ Leave door edge protection and other shipping/storage materials on until customer delivery
- Adjust tires to pressures specified on the Certification/Tire Label. Do NOT relearn the Tire Pressure Monitoring System. Record adjusted results.

Temperature: ____

____RF___ RR Tires: LF LR

- Spare ____ (if equipped)
- □ Install loose shipped parts and all accessories (torque as needed)

Interior:

- Power mirrors (if equipped)
- □ Seats, all: Check material, operation and that removable seats are properly secured
- Seat belts, all: material, operation, routing and latches
- Displays, gauges, interior and exterior lights

Exterior:

- Doors, locks, all keys/fobs and keyless entry system
- □ Check child safety door/window locks are in normal (unlocked) position (if equipped)
- Fit/Function removable top/panel convertible top (if equipped)
- Fit/function/retention of parts such as bumpers, moldings, grille, emblems, doors, deck lid, hood, fuel door and cap, tailgate, liftgate and hatches, sunroof (if equipped)
- Check antenna mast installation

Under Hood:

- Remote hood release, latch and hood safety latch
- Check condition and charge 12V battery using PDI Mode on the EL-50313 battery tester/charger (Midtronics GR8). Attach print out to repair order. See TSB 03-06-03-004 for additional information.
- Hoses, lines, cables and wire attachments are free of kinks and clear of any moving/hot parts
- □ Hoses, clamps, pipes, fittings, seals, and gaskets for seepage and proper connection
- Fluid levels: Add as required

Under Vehicle:

- Visually inspect underbody; check all fluid systems for leaks
- Brake/fuel lines secured in clips

- Road Test: ODOMETER:
- Before After

Before, during and after this test, check all standard equipment, options and accessories for proper operation, as applicable. Drive on a legal roadway with road conditions permitting. Evaluate the following:

- Check Automatic Transmission Shift lock control
- Check electronic steering column lock (PEPS vehicles only) (if equipped)
- □ Remote start (if equipped)
- Engine Performance: Cold start, idle quality
- Forward Collision Alert, Front and Rear Parking Assist, Lane Departure Warning, Side Blind Zone Alert, Lane Change Alert, Rear Cross Traffic Alert, Safety Seat Alert, Rear Vision Camera (if equipped)
- Front and rear HVAC system controls, blower(s), heater, A/C, front defroster and rear defogger
- □ Electronic compass for function. Set to correct zone and calibrate (if equipped)
- Regular and steering wheel controls for radio, CD, MP3, XM, RSA, RSE and NAV (if equipped)
- Steering wheel center position
- Steering for leads, pulls, vibration at idle, vibration while driving
- □ Wipers, delay, RainSense and washers, front and rear (if equipped)
- □ Brakes for noise, pulls, vibration or shudder at both high and low speeds
- Unusual wind noise
- □ Unusual noise/vibration/squeak/rattle
- □ Cruise/adaptive cruise (if equipped)
- Transfer case operation, all ranges (if equipped)
- Transmission shifter, clutch, noise, shift smoothness
- Engine performance: Hot start, idle quality
- Check for MIL, SES, SVS, and any warning lights

OnStar: Verify Hot Spot (if equipped)

- Verify OnStar indicator light is green
- Wi-Fi® broadcast check Press the OnStar "Voice Command" button and say "Wi-Fi® Settings"
- Using the information on the screen connect a device, using a Wi-Fi® enabled device (e.g. smartphone), verify that you can connect to vehicle's Hot Spot

Note: You do not need to press the Blue OnStar button. The Demo message will continue to play during each ignition cycle until a customer purchases the vehicle and an Online Enrollment is submitted by the selling Dealer.

- Special Inspection Items Initial Prep – INSTALL REAR CARGO SHADE LAST & PROVIDE DUE CARE NOT TO DAMAGE THE CLIPS. Initial Preparation - "Transport Mode On" may display on the DIC or the red battery light may flash. Disable the Transport Mode. Refer to latest TSB 11-08-49-001. Initial Prep - For information on delivering quality vehicles and generating higher CSI scores. Refer to latest TSB 03-00-89-006. Interior - Tighten the spare tire retainer nut to prevent noises while driving. Exterior – (Accessories) Luggage Carrier Cross Rail Kit. The rubber inserts must be installed into the Cross Rails prior to the Cross Rail being installed on the vehicle. Road Test - Verify operation of the Ultrasonic Front/Rear Parking Assist & Rear Vision Camera (if equipped). Note - Vehicles in dealer inventory need to be properly maintained for a quality delivery. Refer to latest TSB 09-00-89-002. Final Inspection & Prep - Do NOT use silicone or wax-based products to clean the interior. Refer to latest TSB 06-00-89-029 Final Inspection & Prep - Due to normal daily & seasonal temperature changes, tire pressures MUST be rechecked at time of delivery. Consult Tire Loading Label Recommended Cold Tire Inflation Pressure. Final Inspection & Preparation: Perform just prior to delivery. □ Interior: Remove protective coverings. Clean as required: seats, headliner, kick
- panels, carpets, console, instrument panel, moldings and hard trim
- Install and secure the floor mat retainers to the carpet side retainers (if equipped)
- Check heated/cooled seats/steering wheel (if equipped)
- □ Set NAV to correct region (if required)
- Exterior wash and dry. Check for water leaks
- □ Check paint finish for dents, dings, chips, scratches, or blemishes. Repair.
- Reset fuel economy readings
- Set clock/calendar to local time
- Using a clean cloth, clean the wiper blades using GM Optikleen windshield washer fluid, if necessary
- □ Thoroughly clean all glass surfaces, use plain water on interior glass
- Recheck tire pressures (Including spare, if equipped) and 12V battery condition (using EL50313 battery tester/charger PDI Mode)
- Check Investigate Vehicle History (IVH) for required field actions. All open field actions must be completed prior to vehicle delivery

Certification: I certify that this Pre-Delivery Inspection has been completed by: