



2017 Volt CHEVROLET Pre-Delivery Inspection Form

Vehicle Identification Number _____

Dealer/BAC Code _____

Stock # _____ Repair Order # _____

Remove wristwatches, jewelry, cell phones, etc., and cover belt buckles to prevent damage to the vehicle.

Deficiencies must be called to Service Management's attention. Inspect, perform, verify proper operation, assembly, fit and routing of the following.

Initial Preparation:

- ☐ Leave door edge protection and other shipping/storage materials on until customer delivery
- ☐ Adjust tires to pressures specified on the Certification/Tire Label. Do NOT relearn the Tire Pressure Monitoring System. Record adjusted results.

Temperature: _____ °F _____ °C

Tires: LF _____ RF _____ LR _____ RR _____
Spare _____ (if equipped)

- ☐ Install loose shipped parts and all accessories (torque as needed)

Interior:

- ☐ Power mirrors (if equipped)
- ☐ Seats, all: Check material, operation and that removable seats are properly secured
- ☐ Seat belts, all: material, operation, routing and latches
- ☐ Displays, gauges, interior and exterior lights

Exterior:

- ☐ Doors, locks, all keys/fobs and keyless entry system
- ☐ Check child safety door/window locks are in normal (unlocked) position (if equipped)
- ☐ Fit/Function removable top/panel convertible top (if equipped)
- ☐ Fit/function/retention of parts such as bumpers, moldings, grille, emblems, doors, deck lid, hood, fuel door and cap, tailgate, liftgate and hatches, sunroof (if equipped)
- ☐ Check antenna mast installation

Under Hood:

- ☐ Remote hood release, latch and hood safety latch
- ☐ Check condition and charge **12V** battery using **PDI Mode** on the EL-50313 battery tester/charger (Midtronics GR8). Attach print out to repair order. See TSB 03-06-03-004 for additional information.
- ☐ Hoses, lines, cables and wire attachments are free of kinks and clear of any moving/hot parts
- ☐ Hoses, clamps, pipes, fittings, seals, and gaskets for seepage and proper connection
- ☐ Fluid levels: Add as required

Under Vehicle:

- ☐ Visually inspect underbody; check all fluid systems for leaks
- ☐ Brake/fuel lines secured in clips

Road Test:

ODOMETER:

Before _____ After _____

Before, during and after this test, check all standard equipment, options and accessories for proper operation, as applicable. Drive on a legal roadway with road conditions permitting. Evaluate the following:

- ☐ Check Automatic Transmission Shift lock control
- ☐ Check electronic steering column lock (PEPS vehicles only) (if equipped)
- ☐ Remote start (if equipped)
- ☐ Engine Performance: Cold start, idle quality
- ☐ Forward Collision Alert, Front and Rear Parking Assist, Lane Departure Warning, Side Blind Zone Alert, Lane Change Alert, Rear Cross Traffic Alert, Safety Seat Alert, Rear Vision Camera (if equipped)
- ☐ Front and rear HVAC system controls, blower(s), heater, A/C, front defroster and rear defogger
- ☐ Electronic compass for function. Set to correct zone and calibrate (if equipped)
- ☐ Regular and steering wheel controls for radio, CD, MP3, XM, RSA, RSE and NAV (if equipped)
- ☐ Steering wheel – center position
- ☐ Steering for leads, pulls, vibration at idle, vibration while driving
- ☐ Wipers, delay, RainSense and washers, front and rear (if equipped)
- ☐ Brakes for noise, pulls, vibration or shudder at both high and low speeds
- ☐ Unusual wind noise
- ☐ Unusual noise/vibration/squeak/rattle
- ☐ Cruise/adaptive cruise (if equipped)
- ☐ Transfer case operation, all ranges (if equipped)
- ☐ Transmission shifter, clutch, noise, shift smoothness
- ☐ Engine performance: Hot start, idle quality
- ☐ Check for MIL, SES, SVS, and any warning lights

OnStar: Verify Hot Spot (if equipped)

- ☐ Verify OnStar indicator light is green
- ☐ Wi-Fi® broadcast check – Press the OnStar "Voice Command" button and say "Wi-Fi® Settings"
- ☐ Using the information on the screen connect a device, using a Wi-Fi® enabled device (e.g. smartphone), verify that you can connect to vehicle's Hot Spot

Note: You do not need to press the Blue OnStar button. The Demo message will continue to play during each ignition cycle until a customer purchases the vehicle and an Online Enrollment is submitted by the selling Dealer.

Special Inspection Items

- ☐ **Initial Preparation** – "Transport Mode On" may display on the DIC or the red battery light may flash. Disable the Transport Mode. Refer to latest TSB 11-08-49-001.
- ☐ **Note** – Take the charge cord instructions out of package & place with delivery information to be presented to the customer.
- ☐ **Interior** – Reprogram the HMI Module (Radio RPO IO5/IO6) with the latest software available. Refer to latest TSB 16-NA-042 for applicable vehicle builds.
- ☐ **Final Inspection & Prep** – Verify charge operation using 120V charge cord provided with the vehicle – verify LEDs and horn chirp – stow the 120V charge cord.
- ☐ **Final Inspection & Prep** – Hang GTKY booklet, Radio Guide & Mobile app card around the shifter
- ☐ **Final Inspection & Prep** – Due to normal daily & seasonal temperature changes, tire pressures MUST be rechecked at time of delivery. Consult Tire Loading Label Recommended Cold Tire Inflation Pressure.
- ☐ **Initial Prep** – Some vehicles may need to have the Power Inverter Module reprogrammed. Refer to IVH and Service Update 16001.

Final Inspection & Preparation:

Perform just prior to delivery.

- ☐ Interior: Remove protective coverings. Clean as required: seats, headliner, kick panels, carpets, console, instrument panel, moldings and hard trim
- ☐ Install and secure the floor mat retainers to the carpet side retainers (if equipped)
- ☐ Check heated/cooled seats/steering wheel (if equipped)
- ☐ Set NAV to correct region (if required)
- ☐ Exterior wash and dry. Check for water leaks
- ☐ Check paint finish for dents, dings, chips, scratches, or blemishes. Repair.
- ☐ Reset fuel economy readings
- ☐ Set clock/calendar to local time
- ☐ Using a clean cloth, clean the wiper blades using GM Optikleen windshield washer fluid, if necessary
- ☐ Thoroughly clean all glass surfaces, use plain water on interior glass
- ☐ Recheck tire pressures (Including spare, if equipped) and **12V** battery condition (using EL50313 battery tester/charger **PDI Mode**)
- ☐ Check Investigate Vehicle History (IVH) for required field actions. All open field actions must be completed prior to vehicle delivery

Certification: I certify that this Pre-Delivery Inspection has been completed by:

Technician (Print Name)

Service Manager (Signature)

File With Repair Order

Date

042517 r1.9

Page 1 of 1