



2018 ATS-V Coupe

Pre-Delivery Inspection Form

Vehicle Identification Number _____

Dealer/BAC Code _____

Stock # _____ Repair Order # _____

Remove wristwatches, jewelry, cell phones, etc., and cover belt buckles to prevent damage to the vehicle.

Deficiencies must be called to Service Management's attention. Inspect, perform, verify proper operation, assembly, fit and routing of the following.

Initial Preparation:

- ☐ Leave door edge protection and other shipping/storage materials on until customer delivery
- ☐ Adjust tires to pressures specified on the Certification/Tire Label. Do NOT relearn the Tire Pressure Monitoring System. Record adjusted results.

Temperature: _____ °F °C

Tires: LF _____ RF _____ LR _____ RR _____

- ☐ Spare _____ (if equipped)
- ☐ Install loose shipped parts and all accessories (torque as needed)

Interior:

- ☐ Power mirrors (if equipped)
- ☐ Seats, all: Check material and operation of all features
- ☐ Check that removable seats are properly secured
- ☐ Check all accessory power outlets and AC inverter (if equipped)
- ☐ Seat belts, all: material, operation, routing and latches
- ☐ Displays, gauges, interior and exterior lights
- ☐ Center stack and steering wheel controls for infotainment/ radio and NAV (if equipped)
- ☐ HVAC system controls, blower, heater, A/C, defroster and rear defogger
- ☐ Rear HVAC Control function (if equipped)
- ☐ Check heated/cooled seats/steering wheel (if equipped)

Exterior:

- ☐ Doors, locks, all keys/fobs and keyless entry system
- ☐ Check child safety door/window locks are in normal (unlocked) position
- ☐ Fit/Function removable top/panel convertible top (if equipped)
- ☐ Fit/function/retention of parts such as bumpers, moldings, grille, emblems, doors, deck lid, hood, fuel door and cap, tailgate, liftgate and hatches, sunroof (if equipped)
- ☐ Check antenna mast installation

Under Hood:

- ☐ Remote hood release, latch and hood safety latch
- ☐ Check condition and charge **12V** battery using **PDI Mode** on the EL-50313 battery tester/charger (Midtronics GR8). Attach print out to repair order. See TSB 03-06-03-004 for additional information.
- ☐ Hoses, lines, cables and wire attachments are free of kinks and clear of any moving/hot parts
- ☐ Hoses, clamps, pipes, fittings, seals, and gaskets for seepage and proper retention
- ☐ Fluid levels: Add as required

Under Vehicle:

- ☐ Visually inspect underbody; check all fluid systems for leaks
- ☐ Brake/fuel lines secured in clips

Road Test:

ODOMETER:

Before _____ **After** _____

Before, during and after this test, check all standard equipment, options and accessories for proper operation, as applicable. Drive on a legal roadway with road conditions permitting. Evaluate the following:

- ☐ Check Automatic Transmission Shift lock control and shifter operation
- ☐ Check electronic steering column lock (PEPS vehicles only) (if equipped)
- ☐ Remote start (if equipped)
- ☐ Engine Performance: Cold start, idle quality
- ☐ Safety Systems: Front and Rear Parking Assist, Lane Departure Warning, Side Blind Zone Alert, Lane Change Alert, Rear Cross Traffic Alert, Safety Alert Seat, Camera Vision Systems (if equipped)
- ☐ Electronic compass for function.
- ☐ Steering wheel – center position
- ☐ Steering for leads, pulls, vibration at idle, vibration while driving
- ☐ Wipers, delay, RainSense and washers, front and rear (if equipped)
- ☐ Brakes for noise, pulls, vibration or shudder at both high and low speeds
- ☐ Unusual wind noise
- ☐ Unusual noise/vibration/squeak/rattle
- ☐ Cruise/adaptive cruise (if equipped)
- ☐ Transfer case operation, all ranges (if equipped)
- ☐ Manual Transmission shifter, clutch, noise, shift smoothness
- ☐ Automatic Transmission shift performance
- ☐ Automatic Park Assist for operation (if equipped)
- ☐ Engine performance: Hot start, idle quality
- ☐ Check for warning lights and messages

OnStar:

- ☐ Verify OnStar indicator light is green
- ☐ Connect a Wi-Fi® enabled device (e.g. smartphone) to the vehicle and verify that you can connect to vehicle's Hot Spot. If you can't connect to the Hot Spot, refer to the latest version of TSB 16-NA-239 for steps to enable it.

Note: The Demo message will continue to play during each ignition cycle until a customer purchases the vehicle and an Online Enrollment is submitted by the selling Dealer.

Special Inspection Items

- ☐ **Suspension** – Remove the Transit Blocks from the front springs & place them in the molded storage tray with the tow eye hook. Remove the Transit Block sticker from the windshield.
- ☐ **Interior** – If equipped with Adaptive Forward Lighting RPO T4F access personalization menu for vehicle settings/lighting and enable this feature.
- ☐ **Interior** – Slowly remove the protective film from the Bose speakers, to avoid damaging the speaker grille or emblem.
- ☐ **Interior** – Confirm the operation of the USB ports in the center console and in the ICS by connecting a cell phone and confirming that the phone will charge with ignition on.
- ☐ **Interior** – Place cleaning cloth (from loose shipped parts) in Integrated Center Stack behind the faceplate.
- ☐ **Interior** – Set the LKA (Lane Keep Assist) button left of the steering column lower IP to the off position.
- ☐ **Interior** – Remove and discard the red cap on the Performance Data Recorder (PDR) camera that is located in front of the rearview mirror.
- ☐ **Infotainment** – Press the User icon on the CUE home screen and sign in as a Guest. Connect a smart phone via USB and verify you can make a phone call and listen to music.
- ☐ **Infotainment** – If vehicle has RPO IOT (Navigation), ensure that the Nav SD card that is located beneath the USB hub in the armrest console is inserted correctly and is functional.
- ☐ **Infotainment** – Go to the Collection icon on the CUE screen. Verify that there are apps available to download.
- ☐ **Exterior** – Verify the vehicle is equipped with a front splitter/spoiler. If the vehicle was ordered with RPO R6G (no splitter option) see P11531 for instructions on how to order and install a splitter prior to delivery.
- ☐ **Trunk** – Place the tow eye roadside fuel funnel in the upper right corner of the molded storage bin under the trunk close out panel.
- ☐ **Trunk** – If equipped with the Y4Q (Track Performance Package) which includes the JIM (Battery, Low Mass) place the Low Mass retaining brackets in the storage bin under the trunk close out panel.

Final Inspection & Preparation:

Perform just prior to delivery.

- ☐ **Interior:** Remove protective coverings. Clean as required: seats, headliner, kick panels, carpets, console, instrument panel, moldings and hard trim
- ☐ Install and secure the floor mat retainers to the carpet side retainers (if equipped)
- ☐ Exterior wash and dry. Check for water leaks
- ☐ Check paint finish for dents, dings, chips, scratches, or blemishes.
- ☐ Reset fuel economy readings
- ☐ Set clock/calendar to local time
- ☐ Using a clean cloth, clean the wiper blades using GM Optikleen windshield washer fluid, if necessary
- ☐ Thoroughly clean all glass surfaces, use plain water on interior glass
- ☐ Recheck tire pressures (Including spare, if equipped) and **12V** battery condition (using EL50313 battery tester/charger **PDI Mode**)
- ☐ Check Investigate Vehicle History (IVH) for required field actions. All open field actions must be completed prior to vehicle delivery

Certification: I certify that this Pre-Delivery Inspection has been completed by:

Technician (Print Name)

Service Manager (Signature)

File With Repair Order

Date

042517 r1.1

Page 1 of 1